

Spotcheck Penetrant, SKL-SP2

Date: 07/24/2021 Purchase Order: Batch #: 21D01U

> It is hereby certified that when tested at the time of manufacture, the above listed material and batch number meets the requirements of and has been tested for Sulfur and Halogens according to:

- ASME Boiler and Pressure Vessel Code, Section V, 2004,2007,2010,2013,2015,2017 and 2019 Edition, Nondestructive Examination, including 2005, 2006, 2008,2009b, and 2011a Addenda, Article 6 Paragraph T-641 and Article 24 as applicable.
- ASME Boiler and Pressure Vessel Code, 1995, 1998 and 2001 Edition, Section V Nondestructive Examination, including 1999, 2000, 2002 and 2003 Addenda, Article 6 Paragraph T-640 and Article 24 as applicable.
- ASME Boiler and Pressure Vessel Code, 1986, 1989 and 1992 Edition, Section V, Nondestructive Examination, Article 6 including 1992 Addenda, Paragraph T-625, 1993 Addenda Paragraph T-640 and Article 24 as applicable.
- ASTM E-165-92, ASTM E-165-94, ASTM E-165-95, ASTM E-165-02, ASTM E-165-09, ASTM E-165/E-165M-12, ASTM E-165/E-165M-18, Paragraph 7.1.
- MIL-STD-271F(SH) June 27, 1986, Paragraphs 5.3 and 5.3.1, including Notice 1 Paragraph 5.6.1 June 21, 1993.
- NAVSEA T9074-AS-GIB-010/271(April 30, 1997 including Notice 1, September 11, 2014 Rev. 1)
 Paragraph 5.3.1 and 5.6.2.
- NAVSEA 250-1500-1 (Rev. 10 June 1979, Rev. 11 May 1983, Rev. 12 December 1987 including ACN 2 November 15, 1990, Rev. 13 October 1993 including ACN 4 June 30, 1995, Rev. 16 May 9, 2003 Including ACN 5, Rev. 17, Sept. 2007 including ACN 6, and Rev. 18 August 2013) Paragraphs 12.5.1.1 and 12.5.1.1.1.
- MIL-STD-2132E, March 29, 2016, Paragraphs 7.1, 7.1.2 and 7.1.3, Appendix C, Paragraph 40.

The following test results were obtained:

Sulfur_	<10	ppm_<	<0.0010	_wt., % o	f residue.	CL+F	<10	ppm_	<0.0010	wt., % of	residue
	Cleaner resi	due (se	ee note 3)		NA	g/100	g	NA	g/1	100ml	

It is further certified that this material does not contain mercury as a basic element and that no mercury bearing equipment has been used in its manufacture.

Notes

1. Our batch number appears on the bottom of all aerosol cans and on the label of all bulk containers.

3. The above certification gives the results obtained at the time of manufacture. Age and use may alter the properties of any material.

Mathew Plamoottil
Quality Assurance Manager

Mathew Plamont

Laurie Marx Quality Control Manager

155 Harlem Ave. Glenview, IL 60025 P: 1-847-657-5300

^{2.} Most specifications require test results to be stated in percent but some require parts per million (ppm). To convert "percent" figures to "parts per million" move the decimal four places to the right.



Spotcheck Penetrant, SKL-SP2

Date: 07/24/2021 Purchase Order: Batch #: 21D01U

It is hereby certified that the above listed inspection material and batch number meets the requirements of AMS 2644H and is approved by the U.S. Air Force and listed on QPL-AMS-2644.

When tested according to paragraph 4.3.2, Sampling Plan A, the following test results were obtained:

4.2.2.1 Penetrant Tests:

Flash Point (PMCC), 3.3.3	219	٥F
Viscosity, 3.3.4 (4.15 cs. Nominal)	3.75	cs@100 ° F
Fluorescent Brightness, 3.3.8.3.3(FP-4PE Standard)	NA	%
Water Tolerance (Method A), 3.3.8.5	NA	%
Water Tolerance (Method B, D), 3.3.8.5	PASS	
Removability, 3.3.8.6	PASS	
Water Content, 3.3.8.7	0.01	%

4.2.2.2Emulsifier Tests:

Flash Point (PMCC), 3.3.3	NA	٥F
Viscosity, 3.3.4 (cs. Nominal)	NA	cs@100 º F
Water Content (Method B and D Only), 3.3.9.6	NA	%

4.2.2.3 Developer Tests:

Developer Fluorescence, 3.3.10.2	NA
Developer Removability, 3.3.10.4	NA
Redispersibility, 3.3.10.5	NA

• 3.3.11.4 Remover Tests:
Penetrant Removal, 4.4.11.2

NA

It is further certified that this material meets the requirements of ASTM E 1417, Paragraph 5.1.

Batch Numbers appear on labels of bulk containers and on bottoms of aerosol cans.

Mathew Plamoottil

Quality Assurance Manager

Mathew Plamont

Laurie Marx

Quality Control Manager

155 Harlem Ave. Glenview, IL 60025 P: 1-847-657-5300



SKL-SP2

Date: 07/24/2021 Purchase Order: Batch #: 21D01U

We hereby certify that the Penetrant inspection material

Type SKL-SP2 , Batch No. 21D01U

Manufactured in April, 2021 furnished on the above order number

meets the requirements of EN ISO 3452-2, with the following results.

Individual Property	Section	Requirement	Result
Appearance	6.1	Red Liquid	PASS
Sensitivity (30µm panel)	6.2	Sensitivity Level (1(<75%) or 2 (≥75%))	2
Density	6.3	0.796-0.880@ 20°C (68°F)	0.854
Viscosity	6.4	3.74-4.57cSt @37. 8 °C(100°F)	3.75
Flashpoint	6.5	>99°C (210.2°F)	219
Corrosive Properties (Mg)	6.11	No evidence of staining, pitting or corrosion	PASS

^{*}Testing in accordance with 5.4.1 Table 2 as applicable

Mathew Plamoottil

Quality Assurance Manager

Mathew Blamooth

Laurie Marx

Quality Control Manager

Jan Manx